

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Westgate**

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Bridge Maintenance</b>						
Swan House Access Structures	Concrete repairs and drainage repairs to bridge structures at entrance to Swan House.	Nov-08	6	Not Started	Project not started.	Janice Liepins-Hall
<b>Highway Improvements</b>						
Blackett Street : Public Realm Improvements	Access improvements across Blackett Street. Bus stop improvements; level boarding areas; traffic calming features.			Works Complete	Works substantially complete.	Martin Kerr
City Library PFI : Additional Highway Works	Provision of new pavement materials on three ramps connecting new Library Square to adjacent streets. Materials to match with public square proposals.			Design Complete - On Hold	Technical Services are awaiting Strategic Planning Transport & Housing's instruction to issue the works for construction.	Phil Heslop
Claremont Road, Hancock Museum: S278 Works	Provide detailed design and estimate for: new bus lay-by, retaining wall adjacent to lay-by if necessary, new pedestrian crossing and removal of existing pedestrian refuge, realignment of access road and improved pedestrian facilities, new bus shelter, improvements to			Design	Highway design substantially complete. NEDL diversion commenced 18/8/08. BT programmed Sept-08. Funding and programme for coach lay-by to be agreed.	Tony Neylon
East St James Boulevard Development : Concrete Bollards o/s Dance City	Provision of circular decorative bollards to the side of new Dance City building to prevent vehicular access to top of public square access steps.			Works Ordered	Works ordered - to be programmed for construction.	Peter White
East St James Boulevard Development : Phase 04 : Westmorland Road - Waterloo Street Junction	Public Realm Improvements to facilitate the ESJB development, on Temple Street, Peel Lane, Waterloo Street and Westmorland Road.			Design - On Hold	Technical Services are awaiting Strategic Planning Transport & Housing's instruction to recommence detailed design on revised scope of works once SPTH determine.	Phil Heslop
Forth Street : Railway Arches : S278 Works	Provision of new footpaths in front of renovated Railway Arches between Orchard Street Tunnel and Clavering Place.			Design Complete	Design check only of developers proposals for existing footways outside of renovated arches. Works substantially complete by developers contractor.	Phil Heslop

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Westgate**

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Highway Improvements</b>						
St James Boulevard Re-Development Phase 02 : Permanent Reinstatement of Highway Verge	Permanent reinstatement of tree pits and block paved verge	Apr-08	8	Project Complete	Work has been completed.	John Snaith
<b>Highway Maintenance</b>						
Claremont Road: Local Road Maintenance	Resurface road and pavements			Not Started	Commencing Design in September	Paul Davidson
Leazes Terrace	Resurface pavement			Works Ordered - On Hold	New street lighting works to be completed before highway maintenance scheme commences.	Paul Davidson
Nun Street / Nelson Street : Grainger Market Entrances	Natural stone pavements within Grainger Market Tunnels and Entrances to match existing material on Nelson and Nun Streets.			Design - On Hold	Grainger Market funding approved, still waiting for Strategic Planning Transport & Housing funding to be approved. Materials required have a 12-16 week delivery period. Earliest start on site in	Phil Heslop
<b>Public Rights of Way Improvements</b>						
Leazes Moor Footpath Improvements				Not Started	Design start Aug-08. Meeting with Freeman Rep. arranged for 2-Sept-08. ECI meeting to follow.	
<b>Street Lighting</b>						
Swing Bridge Lighting	Replacement of street lighting on bridge to meet current lighting standards but maintain historic appearance.	Oct-08	8	Design	Initial meetings held with English Heritage. Proposals being submitted to English Heritage.	John Lloyd
<b>Traffic Management</b>						

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Westgate**

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Traffic Management</b>						
CME (Tyne Bridge to Claremont Road)	Implementation of road safety scheme			Design Complete	Works order to be issued in September.	Derek Ord
Diana Street Residents Parking Scheme	Measures to remove commuter parking			Consultation	Consultation to start in September 08	Derek Ord
Diana Street/Pitt Street Junction Road Safety Scheme	Introduction of dropped kerbs to improve accessibility and road markings to improve road safety			Construction	Waiting restrictions included as result of CPE. Road markings complete.	Derek Ord, ext 25960

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.