



ID	Task Name	Duration	Start	Finish	Predecessor	Resource Names	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201	Qtr 1, 201	Qtr 2, 201	Qtr 3, 201	Qtr 4, 201			
229	Stage 1 Inception	60 days	Mon 15/06/15	Fri 04/09/15	228	Sustrans																															
230	Stage 2 Initial Designs	60 days	Mon 15/06/15	Fri 04/09/15	228	Sustrans																															
231	Stage 3 Developing the design	60 days	Mon 07/09/15	Fri 27/11/15	230	Sustrans																															
232	Stage 4 Final Concept	60 days	Mon 07/09/15	Fri 27/11/15	230	Sustrans																															
233	Construction	90 days	Mon 30/11/15	Fri 01/04/16	232	NCC Highways																															
234	Practical Completion	0 days	Fri 01/04/16	Fri 01/04/16	233																																
235	Ouseburn	240 days	Mon 02/12/13	Fri 31/10/14																																	
236	20mph TRO	0 days	Mon 02/12/13	Mon 02/12/13																																	
237	DIY Streets Ouseburn	240 days	Mon 02/12/13	Fri 31/10/14																																	
238	Preparation	30 days	Mon 02/12/13	Fri 10/01/14	236	Sustrans																															
239	Stage 1 Inception	60 days	Mon 13/01/14	Fri 04/04/14	238	Sustrans																															
240	Stage 2 Initial Designs	60 days	Mon 13/01/14	Fri 04/04/14	238	Sustrans																															
241	Stage 3 Developing the design	60 days	Mon 07/04/14	Fri 27/06/14	240	Sustrans																															
242	Stage 4 Final Concept	60 days	Mon 07/04/14	Fri 27/06/14	240	Sustrans																															
243	Construction	90 days	Mon 30/06/14	Fri 31/10/14	242	NCC Highways																															
244	Practical Completion	0 days	Fri 31/10/14	Fri 31/10/14	243																																
245	Fenham	878 days	Mon 21/02/11	Wed 02/07/14																																	
246	20mph TRO	0 days	Mon 21/02/11	Mon 21/02/11																																	
247	DIY Streets Fenham	240 days	Thu 01/08/13	Wed 02/07/14																																	
248	Preparation	30 days	Thu 01/08/13	Wed 11/09/13	246	Sustrans																															
249	Stage 1 Inception	60 days	Thu 12/09/13	Wed 04/12/13	248	Sustrans																															
250	Stage 2 Initial Designs	60 days	Thu 12/09/13	Wed 04/12/13	248	Sustrans																															
251	Stage 3 Developing the design	60 days	Thu 05/12/13	Wed 26/02/14	250	Sustrans																															
252	Stage 4 Final Concept	60 days	Thu 05/12/13	Wed 26/02/14	250	Sustrans																															
253	Construction	90 days	Thu 27/02/14	Wed 02/07/14	252	NCC Highways																															
254	Practical Completion	0 days	Wed 02/07/14	Wed 02/07/14	253																																
255	Heaton	1245 days	Mon 27/06/11	Fri 01/04/16																																	
256	20mph TRO	0 days	Mon 27/06/11	Mon 27/06/11																																	
257	DIY Streets Heaton East	240 days	Thu 01/08/13	Wed 02/07/14																																	
258	Preparation	30 days	Thu 01/08/13	Wed 11/09/13	256	Sustrans																															
259	Stage 1 Inception	60 days	Thu 12/09/13	Wed 04/12/13	258	Sustrans																															
260	Stage 2 Initial Designs	60 days	Thu 12/09/13	Wed 04/12/13	258	Sustrans																															
261	Stage 3 Developing the design	60 days	Thu 05/12/13	Wed 26/02/14	260	Sustrans																															
262	Stage 4 Final Concept	60 days	Thu 05/12/13	Wed 26/02/14	260	Sustrans																															
263	Construction	90 days	Thu 27/02/14	Wed 02/07/14	262	NCC Highways																															
264	Practical Completion	0 days	Wed 02/07/14	Wed 02/07/14	263																																
265	DIY Streets Heaton West	240 days	Thu 01/08/13	Wed 02/07/14																																	
266	Preparation	30 days	Thu 01/08/13	Wed 11/09/13	256	Sustrans																															
267	Stage 1 Inception	60 days	Thu 12/09/13	Wed 04/12/13	266	Sustrans																															
268	Stage 2 Initial Designs	60 days	Thu 12/09/13	Wed 04/12/13	266	Sustrans																															
269	Stage 3 Developing the design	60 days	Thu 05/12/13	Wed 26/02/14	268	Sustrans																															
270	Stage 4 Final Concept	60 days	Thu 05/12/13	Wed 26/02/14	268	Sustrans																															
271	Construction	90 days	Thu 27/02/14	Wed 02/07/14	270	NCC Highways																															
272	Practical Completion	0 days	Wed 02/07/14	Wed 02/07/14	271																																
273	Heaton Road Retail	240 days	Thu 01/08/13	Wed 02/07/14																																	
274	Preparation	30 days	Thu 01/08/13	Wed 11/09/13	256	Sustrans																															
275	Stage 1 Inception	60 days	Thu 12/09/13	Wed 04/12/13	274	Sustrans																															
276	Stage 2 Initial Designs	60 days	Thu 12/09/13	Wed 04/12/13	274	Sustrans																															
277	Stage 3 Developing the design	60 days	Thu 05/12/13	Wed 26/02/14	276	Sustrans																															
278	Stage 4 Final Concept	60 days	Thu 05/12/13	Wed 26/02/14	276	Sustrans																															
279	Construction	90 days	Thu 27/02/14	Wed 02/07/14	278	NCC Highways																															
280	Practical Completion	0 days	Wed 02/07/14	Wed 02/07/14	279																																
281	DIY Streets High Heaton	240 days	Mon 04/05/15	Fri 01/04/16																																	
282	Preparation	30 days	Mon 04/05/15	Fri 12/06/15	256	Sustrans																															
283	Stage 1 Inception	60 days	Mon 15/06/15	Fri 04/09/15	282	Sustrans																															
284	Stage 2 Initial Designs	60 days	Mon 15/06/15	Fri 04/09/15	282	Sustrans																															
285	Stage 3 Developing the design	60 days	Mon 07/09/15	Fri 27/11/15	284	Sustrans																															

