

**Environmental Ward Stewardship in Blakelaw Ward: 2007- 08**

Status at 3rd June 2008

<b>Annual Budget</b>	<b>£38,712</b>
<b>Percentage of budget committed</b>	<b>96.3%</b>
<b>Total additional funding secured</b>	<b>£8,805</b>

**Details of Schemes**

<b>Location</b>	<b>Description</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Status</b>	<b>Notes</b>
Westerhope Gardens	Land Registry search fees.	31/08/2007	31/08/2007	Completed	
Binswood Avenue	Investigative work (trial holes) for lay bys.	21/12/2007	01/09/2007	Completed	
Two Ball Lonnen	Installation of dropped kerbs.	08/11/2007	17/10/2007	Completed	
Redcroft Green	Installation of flexible bollards.	11/01/2008	04/12/2007	Completed	
Netherby Drive	Installation of gulley to assist drainage.	28/11/2007	31/03/2008	Completed	
Lynton Court	Intallation of racecourse fencing.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Lynton Place	Footpath surface replaced with tarmac.	24/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Binswood Avenue	Grass verges resurfaced with tarmac.	08/04/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.