

Environmental Ward Stewardship in Denton Ward: 2007- 08

Status at 3rd June 2008

Annual Budget	£35,099
----------------------	----------------

Percentage of budget committed	84.1%
---------------------------------------	--------------

Total additional funding secured	£12,578
---	----------------

Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
A&B - C&D roads	Street lighting design fees.	28/05/2007	30/05/2007	Completed	
Beckside Gardens	Installation of bollards to prevent vehicles mounting footway.	18/07/2007	18/06/2007	Completed	
West Denton Way/The Burnside	Summer bedding plants installed in five existing planters.	07/08/2007	29/06/2007	Completed	
Middlegate Burn	Modification of fencing to prevent unauthorised access.	02/11/2007	07/09/2007	Completed	
West Denton Way	Installation of 'Welcome to West Denton Please Drive Carefully' sign.	24/10/2007	09/09/2007	Completed	
Barbondale Lonnen	Installation of handrail.	24/09/2007	21/09/2007	Completed	
Harelaw Grove	Resurfacing of carriageway.	31/10/2007	31/10/2007	Completed	
Brookfield Crescent	Resurfacing of tarmac area.	26/12/2007	12/11/2007	Completed	
Brookfield Crescent	Resurfacing of tarmac entrance.	26/12/2007	12/11/2007	Completed	
Westerhope Bowling Pavilion, West Avenue	Installation of security fencing.	09/11/2007	14/11/2007	Completed	
West Denton Way	Replacement of subway barriers.	26/12/2007	15/11/2007	Completed	
Ward wide	Planting of 10,000 spring flowering bulbs throughout the ward.	12/12/2007	16/11/2007	Completed	
West Denton Way	Replacement of subway barriers.	26/12/2007	20/11/2007	Completed	
Beltingham	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Byron Court	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Clifton Walk	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Crigdon Hill	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Dayshield	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Hedgely Road	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Milecastle Court	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
The Chesters	Installation of grit bin.	26/12/2007	21/11/2007	Completed	
Aydon Walk	Installation of litter bin.	26/12/2007	26/11/2007	Completed	
Frenton Close	Installation of litter bin	26/12/2007	09/12/2007	Completed	
Hillhead Parkway	Installation of litter bin.	26/12/2007	26/12/2007	Completed	

West Denton Way	Installation of litter bin.	26/12/2007	26/12/2007	Completed	
Brokenheugh	Repairs to damaged fencing.	02/01/2008	30/12/2007	Completed	
Earsdon Close	Installation of 'No Dog Fouling' sign.	26/12/2007	30/12/2007	Completed	
Eshott Close	Installation of 'No Dog Fouling' sign.	26/12/2007	30/12/2007	Completed	
Asholme	Installation of retaining wall for steps.	29/02/2008	31/01/2008	Completed	
Lowleam Court	Installation of new footway and raised flower beds.	29/02/2008	27/02/2008	Completed	
Apperley	Layby marked out with parking bays.	28/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Hillhead Road	Installation of double kerb.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Middlegate	Installation of motorcycle barrier.	29/02/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Apperley	10 parking bays marked out.	06/05/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.