

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**East Gosforth**

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>General</b>						
Gosforth Central Park: Installation of Modular Public Convenience	Installation of modular toilet in Gosforth Central Park			Works Ordered	Works expected to commence on site 3-Sept-08.	
<b>Highway Improvements</b>						
The Grove, Hedley House Area, Gosforth: S278 Works Phase 3	New signalised junction at The Grove / Church Avenue			Works Complete	New signalised junction - all works complete	Martin Kerr
The Grove, Hedley House Area, Gosforth: S278 Works Phase 4	Raised pavement crossings			Works Ordered - On Hold	Objections to proposals. Traffic Regulation Advisory Panel required.	Derek Ord
<b>Highway Maintenance</b>						
Alwinton Terrace (footway)	Lift and relay pavement	Jun-08	4	Works Complete	Works complete 25 July 2008.	Paul Davidson
Hollywood Crescent	Pavement works			Design	Pavement treatment to be decided. Further consultation regarding works to street trees required.	Paul Davidson
Lodore Road	Resurface road	Sep-08	3	Works Ordered	Works expected to commence during September.	Paul Davidson
Ridgewood Gardens (footway)	Lift and relay pavement			Design	Under design.	Paul Davidson

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**East Gosforth**

Report for : **Sept 08**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Highway Maintenance</b>						
Ridgewood Gardens (road)	Resurface road			Design	Under design.	Paul Davidson
<b>Traffic Management</b>						
Ilford Road Road Safety Scheme (Phase 2)	Measures to improve access for pedestrians and prevent parking			Prelim Design	Revised scheme ready for consultation September 08	Derek Ord, ext 25960
Matthew Bank	Implementation of Traffic Calming measures			Assessment/Investigation	Under Assessment	Derek Ord

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.