

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Newburn**

**Report for : Mar-10**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Highway Maintenance</b>						
A6085 High Street	Resurface road - Station Road (east) to Station Road (west)	Mar-10	2	Design	Under design. To be carried out in conjunction with Traffic Scheme.	Paul Davidson
Hexham Road (Drove Road to Frenchman's Wharf)	Resurface pavement	Mar-10	1	Works Ordered - On Hold	New street lighting works complete. Northern gas to replace pipe main.	Paul Davidson
<b>Traffic Management</b>						
Briar Lane	Traffic management measures			Project Stopped	Remedial measures not justified, scheme closed	Derek Ord
Coach Road	Relocate bus stop			Project Complete	Complete	Derek Ord
Grange Road	Provision of traffic calming to reduce vehicle speeds and improve road safety			Works Ordered	Works ordered - awaiting date for construction	Derek Ord
Hexham Road	Request for driver feedback signs			Works Ordered - On Hold	Driver feedback signs to be installed once problem with data collection software is resolved	Derek Ord
Hexham Road	School safety zone works at Walbottle Campus			Construction	Traffic signs installed, road markings to be installed on completion of school building works expected to be mid April	Derek Ord

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.

**TECHNICAL SERVICES**  
**Highway Works Programme by Ward**  
**Newburn**

Report for : **Mar-10**

Scheme Title	Description of Works	Expected Construction Start	Construction Duration (wks)	Current Status	Comments	Contact Officer
<b>Traffic Management</b>						
Hexham Road, Walbottle Campus : PFI School Travel Plan Phase 2	School Travel Plan			Works Ordered	Works to commence on 3rd March	Derek Ord
Manor Avenue	Traffic management measures			Project Stopped	remedial measures not justified, scheme closed	Derek Ord
Newburn Road	Road Safety Scheme			Design	Design ongoing, expect construction late march	Derek Ord
The Grange	Parking Restrictions			Consultation	Consultation complete, legal orders to be advertised March 2010	Derek Ord
The Green	School safety measures - parking restrictions			Project Stopped	assessment of parking problems complete, waiting restrictions not justified.	Derek Ord

Senior Management Contacts: Peter Chamley (Engineering Consultancy) ext 25920; David Embleton (Street Management) ext 25911; Peter Gray (Highways + Traffic Signals) ext 23812.