

## Environmental Ward Stewardship in South Jesmond Ward: 2007- 08

Status at 3rd June 2008

<b>Annual Budget</b>	<b>£38,484</b>
----------------------	----------------

<b>Percentage of budget committed</b>	<b>99.2%</b>
---------------------------------------	--------------

<b>Total additional funding secured</b>	<b>£0</b>
---	-----------

### Details of Schemes

Location	Description	Estimated Completion Date	Actual Completion Date	Status	Notes
Vale House	Installation of litter bin.	31/05/2007	09/09/2007	Completed	
Lansdowne Gardens	Removal of hard standing areas from open space.	13/06/2007	06/05/2007	Completed	
Kelvin Grove	Install new kerbing and improve tree pits.	13/06/2007	11/05/2007	Completed	
Brandling Park	Installation of litter bin.	04/07/2007	21/05/2007	Completed	
Sandyford Road/Starbeck Avenue	Installation of litter bin.	04/07/2007	23/05/2007	Completed	
Windsor Terrace	Installation of litter bin.	04/07/2007	03/07/2007	Completed	
Various locations	Supply of skips for clean up day.	21/08/2007	01/07/2007	Completed	
Akenside Terrace	Installation of replacement litter bins.	24/09/2007	24/08/2007	Completed	
Brandling Park	Relocate litter bin.	12/12/2007	06/11/2007	Completed	
Various locations	Supply spring bulbs.	14/12/2007	01/11/2007	Completed	
Roseberry Crescent	Spring bulb planting.	31/01/2008	19/12/2007	Completed	
Jesmond Road	Spring bulb planting.	31/01/2008	21/12/2007	Completed	
Osborne Road	Installation of litter bin.	11/03/2008	24/01/2008	Completed	
Jesmond Vale	Removal of self seeded trees and thinning out tree area.	13/03/2008	29/04/2008	Completed	
Churchill Gardens	Installation of grit bin.	04/04/2008	12/02/2008	Completed	
Roseberry Place	Installation of grit bin.	04/04/2008	12/02/2008	Completed	
Fore Street	Reinstate footpath across grassed area.	10/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Fore Street - Vale House	Installation of hardstanding area and improvement to stairs.	13/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Jesmond Road	Repairs to notice board.	23/03/2008		Ordered	Awaiting completion date - next review w/c 30th June 2008.
Jesmond Road	Installation of traffic calming measures.	24/06/2008		Ordered	
Helmsley Road/Springbank House	Redesign planted area.	31/07/2008		Ordered	